

**Work wise Progress Report under District Plan Scheme 2017-18 (GEN. Component) for the month of Sept.2017**

**LIST OF APPROVED WORKS FOR THE YEAR 2017-18 UNDER D.PLAN (GEN. Component)**

S.No	Block / MC	Const.	Village / City	Nature of Works	Cost of Work	Amt. Released	Date of Release	Exp. During Q	Commulative Exp.	Balance	Status of Work
1	Gurugram	B.Pur	Nakhrola	Construction of old age Home & Toliet	9.00	9.00		4.25	4.25	4.75	in-progress
2	Gurugram	Pataudi	Baghanki	Const. of Retaining wall of pond	5.00	5.00		1.97	1.97	3.03	in-progress
3	Gurugram	Pataudi	Sikenderpur Badha	Const. of B/Wall of Aangenwari Centre & water works	2.40	2.40				2.40	
4	Gurugram	B.Pur	Sadhrana	Completion of BC Chaupal	0.60	0.60				0.60	
5	Gurugram	B.Pur	Shikohpur	Completion of roof of Panchayat Ghar	5.47	5.47				5.47	
6	Gurugram	B.Pur	Wazirpur	Payment of street from bus stand to H/o	4.00	4.00				4.00	
7	Gurugram	B.Pur	Babupur	Const. of Street upto Vijya Bank	3.30	3.30		3.08	3.08	0.22	Comp.
8	Gurugram	B.Pur	Chandu	Const. of drain	2.34	2.34				2.34	
9	Sohna	Sohna	Rithoj	Completion of Thug Wali Chaupal	4.50	4.50		0.35	0.35	4.15	in-progress
10	Sohna	Sohna	Kharoda	Completion of General chaupal	3.00	3.00		0.29	0.29	2.71	in-progress
11	Sohna	Sohna	Badshahpur Tenther	Completion of General chaupal	2.00	2.00		0.31	0.31	1.69	in-progress
12	Sohna	Sohna	Tenther BaiKhera	Completion of General chaupal	3.00	3.00				3.00	
13	Sohna	Sohna	Abheypur	Completion of General chaupal	3.00	3.00				3.00	
14	Sohna	Sohna	Lala Khedli	Completion of Badi Chaupal	8.50	8.50		2.40	2.40	6.10	in-progress
15	Sohna	Sohna	Saramthla	Const. of B/Wall of shamshan Ghat & Kabristan.	5.00	5.00		4.41	4.41	0.59	Comp.
16	Sohna	Sohna	Teekli	Completion of AWC	1.50	1.50				1.50	
17	Sohna	Sohna	Maruti Kunj	Completion of old age Home	2.25	2.25		2.25	2.25	0.00	Comp.
18	Sohna	Sohna	Silani	Completion of B/Wall of Stadium	3.50	3.50		0.84	0.84	2.66	in-progress
19	Sohna	Sohna	Hazipur	Completion of R.Wall of Pond	1.00	1.00		0.65	0.65	0.35	in-progress
20	Sohna	Sohna	Khor	Const. of B/Wall of Shamshan ghat	3.50	3.50				3.50	
21	Sohna	Sohna	Lohsinghani	Const. of B/Wall of Shamshan ghat	5.00	5.00				5.00	
22	Sohna	Sohna	Teekli	Completion of B/Wall of shamshan Ghat	3.40	3.40				3.40	
23	Sohna	Sohna	Harchandpur	Const. of Shamshan Ghat & shed	2.00	2.00				2.00	
24	Sohna	Sohna	Daulha	Pavement of School Ground	2.41	2.41		1.57	1.57	0.84	in-progress
25	Sohna	Sohna	Garhi Wazidpur	Const. of rasta from H/o Raghbir to H/o OmParkash	5.50	5.50		3.59	3.59	1.91	in-progress
26	Sohna	Sohna	Ghamroj	Const. of Ashram rasta	5.00	5.00		4.16	4.16	0.84	in-progress
27	Sohna	Sohna	Rithoj	Const. of Dalpar wali Gali	5.00	5.00		4.77	4.77	0.23	in-progress
28	Sohna	Sohna	Mandawar	Construction of street from permit light to Aaganwadi & from pashushala	7.45	7.45		3.14	3.14	4.31	

29	Pataudi	Pataudi	Khalilpur	Construction of road and drain from H/o Ramesh S/o Ram Singh Nambardar to H/o Chaterpal S/o Ramphal	1.22	1.22				1.22	
30	Pataudi	Pataudi	Lokra	Construction of CC road from PWD road to Sheela ki Dhani	0.80	0.80		0.80	0.80	0.00	comp.
31	Pataudi	Pataudi	Inchhapuri	Construction of CC interlocking road from Rajender S/o Harlal House to Dharmchand S/o Dulichand house	5.00	5.00				5.00	
32	Pataudi	Pataudi	Dhani Chitrseen	Const. of Rasta from H/o Subedhar Gajraj to Khushiram & from Ramkishan to Major Bijender	4.93	4.93				4.93	
33	Pataudi	Pataudi	Narheda	Const. Of Rasta from H/o Rakesh Sharma to Om Parkash	1.00	1.00				1.00	
34	Pataudi	Pataudi	Narhera	Installation of pipeline for waste water in Jhandu to Khagal jhor	5.00	5.00				5.00	
35	Pataudi	Pataudi	Lokra	Construction of road from H/o Prithvi to H/o Mamchand	2.96	2.96				2.96	
36	Pataudi	Pataudi	Bapas	Construction of Varanda and shed in Shamshan Ghat	1.86	1.86		1.86	1.86	0.00	Comp.
37	Pataudi	Pataudi	Inchhapuri	Completion of Community Center	9.80	9.80				9.80	
38	Pataudi	Pataudi	Telpuri	Construction of B/Wall and Shed in Shamshan Ghat	6.44	6.44				6.44	
39	Pataudi	Pataudi	Lokra	Const. of Community Center(open Hall) near baba Malik Temple	9.00	9.00				9.00	
40	Pataudi	Pataudi	Bhora Khalan	Const. of b/Wall of Primary school	8.00	8.00				8.00	
41	Pataudi	Pataudi	Noorgarh	Const. of R/Wall of Village Jhor near shiv Mandir	9.90	9.90				9.90	
42	Pataudi	Pataudi	Noorgarh	Const. of B/Wall of Shamshan Ghat	3.79	3.79				3.79	
43	F.Nagar	Pataudi	Majri	Construction of B/Wall and shed of Shamshan Ghat	7.00	7.00				7.00	
44	F.Nagar	B.Pur	Saidpur	Construction of street from H/o Rajender S/o Hari Singh to Shyam Mandir	5.00	5.00		3.66	3.66	1.34	in-progress
45	F.Nagar	Pataudi	Fazilpur	Comp. of B/Wall of Govt. School	4.00	4.00				4.00	
46	F.Nagar	B.Pur	Mohmadpur	Comp. of room in school	2.00	2.00				2.00	
47	F.Nagar	Pataudi	Daboda	Completion of Anganwari	2.00	2.00				2.00	
48	F.Nagar	B.Pur	Dhanawas	Comp. of B/Wall of play ground	4.00	4.00		3.53	3.53	0.47	in-progress
49	F.Nagar	Pataudi	Gugana Rajupur	Const. of B/Wall of Sadium	4.73	4.73				4.73	
50	F.Nagar	B.Pur	Dhanawas	Completion of Community Centre	2.00	2.00				2.00	
51	F.Nagar	Pataudi	Basunda	Const. of rasta in Govt. Middle School	3.95	3.95				3.95	
52	F.Nagar	Pataudi	Karola	Const. of rasta from H/o Rambir to H/o Hardwari	3.75	3.75				3.75	
53	F.Nagar	Pataudi	Alimudinpur	Pavement of rasta upto Hare ex- Sarpanch	3.46	3.46				3.46	

54	F.Nagar	Pataudi	Harinagar Dooma	Completion of Pavement of street	2.00	2.00				2.00	
55	MC Gurugram	Gurugram		Multipurpose facility center in Rajendra Park in campus of Booster Station.	25.00	25.00				25.00	
56	MC Gurugram	Gurugram		Completion of Saini Chaupal in Jacobpura	5.00	5.00				5.00	
57	MC Gurugram	Gurugram		Completion of Bhagel Samaj chaupal Village Gurgaon	3.00	3.00				3.00	
58	MC Gurugram	Gurugram		Completion of dhanak Samaj Sudhar Samiti community Center Buliding, Near Sheetla Mata Mandir, Gurugram.	10.00	10.00				10.00	
59	MC Gurugram	Gurugram		Const. of Boundary Wall & Construction of sheds in Shamshan Ghat of village Sukhrali, Gurugram.	25.00	25.00				25.00	
60	MC Gurugram	Gurugram		Street pavement in Gali No. 7,9,12,12A & 14 in Ashok Vihar Phase-II	25.00	25.00				25.00	
61	MC Gurugram	Gurugram	Nehru Stadium	Completion of Toliet & Bathrooms for Boys in stadium	0.23	0.23				0.23	
62	MC Gurugram	Gurugram	Govt. College Sector-14	Completion of Two Classrooms	17.23	17.23		7.08	7.08	10.15	in-progress
63	MC Gurugram	Gurugram	Govt. College Sector-14	Completion of Toliets	0.86	0.86		0.80	0.80	0.06	in-progress
64	MC Pataudi	Pataudi	W.N-1	Const. of Footpath & Raising of B/Wall Shamshan Ghat Haily Mandi road	9.90	9.90				9.90	
65	MC Pataudi	Pataudi	W.N-4	Completion of Mangal Singh Chaupal	5.00	5.00				5.00	
66	MC Pataudi	Pataudi	W.N-10	Providing of cross wave Rain water Harvesting System in Primary School	4.18	4.18		3.75	3.75	0.43	comp.
67	MC Pataudi	Pataudi	W.N-10	Const. of B/wall of Kabristan Near Taliya Chowk	8.89	8.89				8.89	
68	MC Pataudi	Pataudi	W.N-7	Providing of cross wave Rain Harvesting System in green Belt of Mini Secretariat	8.36	8.36		5.26	5.26	3.10	in-progress
69	MC Pataudi	Pataudi	W.N-1 to 13	Providing & installation of Sign Board at Various Places	9.90	9.90		9.55	9.55	0.35	Comp.
70	MC Pataudi	Pataudi	W.N-13	Construction of Community toilet on Rewari road	5.19	5.19		0.61	0.61	4.58	in-progress
71	MC Pataudi	Pataudi	W.N-1 to 13	Making of Zebra Crossing with Thermo Plastic Paints Reawri Road, Haily Mandi- Bilaspur Road & Gurugram Road & Fixing of Reflective Stud.	1.50	1.50				1.50	
72	MC Pataudi	Pataudi	W.N-1,2 to 13	const. of Busque Shelter at different places in Municipal Committee	9.70	9.70		8.03	8.03	1.67	in-progress

73	MC Pataudi	Pataudi	W.N-1	Providing of cross wave Rain Harvesting System in G.G.S.S.School	3.05	3.05		2.64	2.64	0.41	Comp.
74	MC Pataudi	Pataudi	W.N-05	Const. of street & drain from H/o Ram Kishan to Naresh	2.50	2.50		2.50	2.50	0.00	Comp.
75	MC Pataudi	Pataudi	W.N-05	Const. of Street & drain from Thakur Wali Chaupal to H/oPrem Patawri	3.00	3.00				3.00	
76	MC Pataudi	Pataudi	W.N-06	Providing & fixing of Paver Block Chungi No-04 to Murari Khati	8.00	8.00		8.00	8.00	0.00	Comp.
77	MC Pataudi	Pataudi	W.N-07	Const. of Street & drain from H/o Deena Panjabi to H/o Mustak	3.00	3.00		1.70	1.70	1.30	
78	MC Pataudi	Pataudi	W.N-09	Const. of street & drain Abdul Gaffar to H/o Thankur Dass	3.00	3.00		3.00	3.00	0.00	Comp.
79	MC Pataudi	Pataudi	W.N-09	Const. of street & drain from H/o Goraya to H/o Fayaj	2.00	2.00		1.54	1.54	0.46	
80	MC Pataudi	Pataudi	W.N-10	Completion of street from Main road to H/o Dhyand Yadav	1.00	1.00				1.00	
81	MC Pataudi	Pataudi	W.N-10	Const. of street & drain from H/o Najju Wali Gali to H/o Umed	1.50	1.50		1.17	1.17	0.33	in-progress
82	MC Pataudi	Pataudi	W.N-10	Const. of street & drain from H/o Akbar Lohar to H/o Ranbir Yadav	1.50	1.50		1.45	1.45	0.05	Comp.
83	MC Pataudi	Pataudi	W.N-10	Const. of street & drain from H/o Tejpal Pandit to H/o Munfed	1.15	1.15		1.15	1.15	0.00	Comp.
84	MC Pataudi	Pataudi	W.N-4	Const. of street & drain from Devki Sapra to Surja Jogi	1.50	1.50		1.50	1.50	0.00	Comp.
85	MC Sohna	Sohna	Ward-1	Construction of road & drain from Primary school to PWD road in Ramnagar	9.90	9.90				9.90	
86	MC Sohna	Sohna	Ward-2	Construction of road from H/o Chinto to H/o Gaffar in BPL Coloney	7.00	7.00		7.00	7.00	0.00	Comp.
87	MC Sohna	Sohna	Ward-11	Construction of road & drain from Shop of Usman Lohar to Shop of Jadrudin	7.00	7.00				7.00	
88	MC Sohna	Sohna	Ward-16	Construction of road from H/o Ashok Thakur to H/o Shiv Kund Main Gate	5.44	5.44				5.44	
89	MC Sohna	Sohna	Ward-20	Construction of road & drain from H/o Goverdhan to H/o Dharampal in Sano ki Nagli	8.50	8.50				8.50	
90	MC Sohna	Sohna	Ward-10	Construction of road & drain from H/o Koda Ram to H/oPrasad Master	5.00	5.00		5.00	5.00	0.00	Comp
91	MC Sohna	Sohna	Ward-21	Construction of road & drain from Shop of Hari Saini a plot of Mukesh Saini and Hari Saono to Bhagwan Das House	5.00	5.00				5.00	

92	MC Sohna	Sohna	Ward-1	Construction of B/Wall & interlocking tiles in Chaupal ram nagar	5.39	5.39		3.31	3.31	2.08	in-progress
93	MC Sohna	Sohna	Ward-2	Construction of Community centre in Dhunela	9.99	9.99				9.99	
94	MC Sohna	Sohna	Ward-2	Construction of Bus Q Shelter at village Dhunela Stopage	9.50	9.50				9.50	
95	MC Sohna	Sohna	Ward-10	Construction of Bus Q Shelter at Bye Pass chowk towards on Palwal Tauru road	9.50	9.50				9.50	
96	MC Sohna	Sohna	Ward-10	Construction of B/Wall and interlocking tiles in Shamshan Ghat	5.00	5.00				5.00	
97	MC Sohna	Sohna	Ward-12	Construction of B/Wall of Kabristan	9.90	9.90				9.90	
98	MC Sohna	Sohna	Ward-12	Construction of Bus Q Shelter at Bye Pass chowk towards on Palwal Tauru road	9.50	9.50				9.50	
99	MC Sohna	Sohna	Ward-14	Construction of Bus Q Shelter at Bye Pass chowk NH-248 A towards	9.50	9.50				9.50	
100	MC Sohna	Sohna	Ward-14	Construction of Aggarsain Park	9.00	9.00				9.00	
101	MC Sohna	Sohna	Ward-18	Construction of Saini Chaupal	9.90	9.90				9.90	
102	MC Sohna	Sohna	Ward-20	Construction of Community Center in Snap Ki Nangli	9.95	9.95				9.95	
103	MC Sohna	Sohna	Ward-21	Construction of Bus Q Shelter at village Sohna Ki Dhani Stopage at NH-248A	9.50	9.50				9.50	
104	MC Sohna	Sohna	Ward-18	Providing & Laying Flooring marbel Stair case in Muszid Primary School	5.00	5.00				5.00	
105	MC F.Nagar	B.Pur	W.N-04	Const. of Bus-Que Shelter & Toliet	8.77	8.77				8.77	
106	MC F.Nagar	B.Pur	W.N-06	Development of park in Shamshan Ghat	12.00	12.00				12.00	
107	MC F.Nagar	B.Pur	W.No-9	Completion of work Toilet with Soak-pit Farrukhnagar	0.10	0.10		0.10	0.10	0.00	Comp.
108	MC F.Nagar	B.Pur	W.No-9	Completion of work water Tank in Girls School	0.20	0.20		0.20	0.20	0.00	Comp.
109	MC F.Nagar	B.Pur	W.No-9	Completion of work Rain water Harvesting System at Girls School	0.10	0.10		0.06	0.06	0.04	in-progress
110	MC F.Nagar	B.Pur	W.No-13	Completion of work Library Hall at CHC	15.00	15.00		8.55	8.55	6.45	in-progress
111	MC F.Nagar	B.Pur	W.No-11/12	Completion & providing of NP3 Pipe Nalla Hailymandi road Farrukhnagar	0.25	0.25		0.25	0.25	0.00	Comp.
112	MC F.Nagar	B.Pur	W.No-01	Completion of B/Wall & Misllenious works in Govt. Boys School M.C. Farrukhnagar	1.27	1.27		1.27	1.27	0.00	Comp.
113	MC F.Nagar	B.Pur	W.No-01	Completion of stage Govt. boys School premises M.C.Farrukhnagar	0.85	0.85		0.85	0.85	0.00	Comp.
114	MC F.Nagar	B.Pur		Completion of ramp & drain in different ward	0.52	0.52		0.51	0.51	0.01	Comp.

115	MC F.Nagar	B.Pur		Completion of drain & street with RCC Slab required at crossing of drain in various ward	0.61	0.61		0.61	0.61	0.00	Comp.
116	MC F.Nagar	B.Pur		Completion of library in M.C. Farrukhnagar	0.27	0.27		0.27	0.27	0.00	Comp.
117	MC H.Mandi	Pataudi		Completion of balance work of construction of B/Wall & Footpath in Veterinary Hospital	9.58	9.58				9.58	
118	MC H.Mandi	Pataudi		Completion of balance work of construction of B/Wall on MC Land in front of Canera Bank	21.8	21.8				21.80	
119	MC H.Mandi	Pataudi		Completion of balance work of construction of road from GPS no-2 ward no-8 to H/o Hari Om D/o Sh. Balbir Singh	3.57	3.57				3.57	
120	MC H.Mandi	Pataudi		Completion of Rain water Harvesting , Footpath & Drainage System at CHC on Pataudi road	0.80	0.80				0.80	
121	MC H.Mandi	Pataudi	Ward No-5	Const. of Footpath with interlocking paver block & rain water harvesting with drainage system & raising of B/Wall in Govt.Girls Sr. Sec. School no. in W.No-5	9.50	9.50				9.50	
122	MC H.Mandi	Pataudi	Ward No-8	Const. of Footpath with interlocking paver block & rain water harvesting with drainage system & raising of B/Wall in govt. Primary School no. 2 in W.No-8	9.50	9.50				9.50	
123	MC H.Mandi	Pataudi	Ward No-07	Const of work in Shamshan Ghat on Mirjapur road	9.90	9.90				9.90	
124	MC H.Mandi	Pataudi	Jatauli College	Construction of shed in Govt. College , Jatauli	3.20	3.20				3.20	
125	MC H.Mandi	Pataudi	Ward No-10	Completion of balance work of Shamshan Ghat on Khandewal Road in W.N-10	3.25	3.25				3.25	
126	MC H.Mandi	Pataudi	W.N-2& 3	Construction of Senior Citizen Hall and Chowk near Mata Mandir	9.70	9.70				9.70	
127	MC H.Mandi	Pataudi	W.N-4	Construction of street & drain from H/o MusadiLal via H/o Shyam to H/o Vishnu	3.56	3.56				3.56	
128	MC H.Mandi	Pataudi	W.N-3	Construction of street & drain from Pataudi road to H/o Trilok via H/o R.K. Yadav to Mata Mandir	5.73	5.73				5.73	
				<b>Total</b>	<b>716.85</b>	<b>716.85</b>		<b>135.59</b>	<b>135.59</b>	<b>581.26</b>	

<b>Gurugram</b>	<b>Cement</b>	<b>188688</b>
<b>Sohna</b>	<b>Cement</b>	<b>275956</b>
<b>Pataudi</b>	<b>Cement</b>	<b>235860</b>
<b>F.Nagar</b>	<b>Cement</b>	<b>306618</b>
	<b>Total</b>	<b>1007122</b>

**Work wise Progress Report under District Plan Scheme 2017-18 (SCSP Component) for the month of Sept..2017**

**LIST OF APPROVED WORKS FOR THE YEAR 2017-18 UNDER D.PLAN (SCSP Component)**

S.No	Block / MC	Const.	Village / City	Nature of Works	Cost of W	Amt. Release	Date of R	Exp. D	Commula	Balance	Status of Work
1	Gurugram	B.Pur	Kherki	Construction of B/Wall of Shamshan Ghat	5	5				5	
2	Gurugram	B.Pur	Hamirpur (Wazirpur)	Const. of B/Wall of Govt. Primary School	5	5				5	
3	Gurugram	B.Pur	Dhankot	Completion of SC Choupal	4	4				4	
4	Gurugram	B.Pur	Naharpur Kasan	Const. of B/Wall & Completion of SC choupal	3.92	3.92		1.43	1.43	2.49	in-progress
5	Gurugram	B.Pur	Badha	Pavement of street from Chaupal to H/o Phool Singh	5	5				5	
6	Gurugram	B.Pur	Nawda Fatehpur	Pavement of Street from H/o Parhalad to H/o Gajraj	2.67	2.67		0.57	0.57	2.1	in-progress
7	Sohna	Sohna	Satlaka	Completion of Choupal	1.5	1.5				1.5	
8	Sohna	Sohna	Lala Khedli	Completion of Harijan Chaupal	2.5	2.5		0.64	0.64	1.86	in-progress
9	Sohna	Sohna	Kadarpur	Completion of Community Center	5	5				5	
10	Sohna	Sohna	Harchandpur	Completion of SC Chaupal	2	2				2	
11	Sohna	Sohna	Behrampur	Completion of School	1.25	1.25		0.33	0.33	0.92	in-progress
12	Sohna	Sohna	Harchandpur	Completion of B/Wall of School Ground	2.5	2.5		1.85	1.85	0.65	in-progress
13	Sohna	B.Pur	Sakatpur	Completion of Shamshan Ghat	2.8	2.8		0.83	0.83	1.97	in-progress
14	Sohna	Sohna	Daulha	Completion of B/Wall of Shamshan Ghat	6.67	6.67		1.33	1.33	5.34	in-progress
15	Sohna	Sohna	Ghangola	Completion of B/Wall of shamshan ghat	2	2		1.22	1.22	0.78	in-progress
16	Sohna	B.Pur	Sakatpur	Completion of B/Wall of Kabristan	5	5		1.59	1.59	3.41	in-progress
17	Sohna	Sohna	Gairatpurbas	Const. of Shamshan Rasta	2.5	2.5		2.5	2.5	0	Comp.
18	Sohna	Sohna	Ghangola	Const. of Rasta from H/o of inder S/o Ghisa to H/o Kartar S/o Shovcharan harijan	3.37	3.37		2.23	2.23	1.14	in-progress
19	Sohna	B.Pur	Sakatpur	Const. of Ex. Sarpanch Sahid wala rasta	2.5	2.5		1.7	1.7	0.8	in-progress
20	Sohna	B.Pur	Kadarpur	Completion of Rasta Main Road to Dhani	3	3		2.29	2.29	0.71	in-progress
21	Sohna	B.Pur	Teekli	Const. of Nala	2	2				2	
22	Pataudi	Pataudi	Gawaliyar	Construction of rasta Shiv Mander to Shabu Lohar house	4.06	4.06				4.06	
23	Pataudi	Pataudi	Bapas	Construction of CC interlocking tiles road from H/o Balbir ke khet to New Harijan Basti	2.83	2.83				2.83	
24	Pataudi	Pataudi	Rajpura	Const. of street from h/o Phool Singh to H/o Ramgopal	2.5	2.5				2.5	
25	Pataudi	Pataudi	BasPadamka	Construction of street from Ramjas House to Lallu house	2	2				2	
26	Pataudi	Pataudi	DinoKheri	Pavement of street	2	2				2	

27	Pataudi	Pataudi	Lokri	Completion of B/Wall of Shamshan Ghat of Harijan and a shed	1.26	1.26		1.26	1.26	0	comp.
28	Pataudi	Pataudi	Palasoli	Completion of School room	1.7	1.7		0.18	0.18	1.52	in-progress
29	Pataudi	Pataudi	Uncha Majra	Completion of Aganwari	6	6				6	
30	Pataudi	Pataudi	Bhora Khurd	Construction of Harijan Chaupal	5	5				5	
31	Pataudi	Pataudi	Noorgarh	Const. of SC Chaupal	5.99	5.99				5.99	
32	Pataudi	Pataudi	Bhora Khalan	Const. of b/Wall of Primary school	8	8				8	
33	Pataudi	Pataudi	Bilaspur Kalan	Others Dev. Works	3.28	3.28				3.28	
34	F.Nagar	B.Pur	Karola	Const. of B/Wall of Harijan Shamshan	3.38	3.38				3.38	
35	F.Nagar	B.Pur	Mohammad Pur	Laying of Pipeline for drinking water for Navodya Vidyala	20	20				20	
36	F.Nagar	B.Pur	Ghoshgarh	Construction of street from Rajesh tent to Shamshan Ghat	4	4		0.5	0.5	3.5	in-progress
37	F.Nagar	B.Pur	Khandewla	Pavement of rasta Hanuman Mandir to Dharmbir	3.02	3.02				3.02	
38	F.Nagar	B.Pur	Judola	Const. of street Rohtash (P.S. Member)	3	3				3	
39	MC Gurugram	Gurugram	Animal Husbandry	Construction of Ladies Toilets for public (Farmers)	4.3	4.3				4.3	
40	MC Gurugram	Gurugram	Animal Husbandry	Completion of Farmer Training Center	5.28	5.28				5.28	
41	MC Gurugram	Gurugram	Jacabpura	Completion of two room & Toilets in Malaria Office at Jacabpura	4.72	4.72		4.71	4.71	0.01	Comp.
42	MC Gurugram	Gurugram	Gurgaon village	Completion of SC Chaupal in old Gurgaon village	3.5	3.5		2.37	2.37	1.13	in-progress
43	MC Gurugram	Gurugram	Vikas Sadan MCG	Completion of shed in front of counter window for public at SDM office	0.5	0.5		0.35	0.35	0.15	comp.
44	MC Gurugram	Gurugram	Vikas Sadan MCG	Completion of waiting room for public at SDM office	1.6	1.6		1.59	1.59	0.01	comp.
45	MC Gurugram	Gurugram	Nehru Stadium MCG	Completion of bathroom & Toilets for Girls in Stadium	0.07	0.07				0.07	
46	MC Gurugram	Gurugram	Mini Sectt.	Construction of waiting Hall for public near e-disha centre, Mini Sectt., Gurugram	5.08	5.08				5.08	
47	MC Gurugram	Gurugram		Construction of School Rooms in GPS Gurgaon Village	25	25				25	
48	MC Gurugram	Gurugram		Pavement of Primary School Ground in Shivaji Nagar along with construction of main gate.	15	15				15	
49	MC Gurugram	Gurugram	Sector-15 Part-2	Construction of Multi purpose hall.	19.92	19.92				19.92	
50	MC Gurugram	Gurugram		Completion of Ambedkar Bhawan in Amanpura(Vill. Gurgaon)	10	10				10	



51	MC Gurugram	Gurugram		Pavement of path & Completion of Rooms in Bhingarhkjeri Govt. High School	20	20			20	
52	MC Pataudi	Pataudi	W.N-3	Providing of cross wave Rain water Harvesting System in Park	4.18	4.18	3.98	3.98	0.2	Comp.
53	MC Pataudi	Pataudi	W.N-13	Completion of Balmiki Chaupal	8.9	8.9			8.9	
54	MC Pataudi	Pataudi	W.N-10	Const. of SC Chaupal	8.96	8.96	3.51	3.51	5.45	in- progress
55	MC Pataudi	Pataudi	W.N-1	Const. of Toilet & Door / Window & Painting in SC Chaupal	1	1			1	
56	MC Pataudi	Pataudi	W.N-3	Const. of Busque Shelter in Front of Court on Bohra road	4.85	4.85	4.01	4.01	0.84	in-progress
57	MC Pataudi	Pataudi	W.N-3	Const. of street & drain from Bhora road to Satsang Bhawan	3.5	3.5	2.62	2.62	0.88	Comp.
58	MC Pataudi	Pataudi	W.N-13	Const. of Street & drain Shop of Yasin Paan Wala to H/o Shyodan Chauhan, Krishna Colony	8.41	8.41			8.41	
59	MC Sohna	Sohna	Ward-6	Construction of road & drain from KDM School to H/o Jaiprakash	9.95	9.95	9.95	9.95	0	Comp.
60	MC Sohna	Sohna	Ward-6	Construction of road & drain from H/o Rajpal to H/o Gopir in Harinagar	5	5	4.04	4.04	0.96	in-progress
61	MC Sohna	Sohna	Ward-19	Construction of road & drain from H/o Raju Pepsi wala to shop of Jagga	6.82	6.82	6.82	6.82	0	Comp
62	MC Sohna	Sohna	Ward-19	Construction of road & drain from Dhungra Garagge to H/oNatho Saini	7	7	7	7	0	Comp.
63	MC Sohna	Sohna	Ward-6	Construction of Bus Q Shelter at Junction of Baluda & Gurugram Sohna road	9.5	9.5			9.5	
64	MC Sohna	Sohna	Ward-6	Construction of Shed & B/Wall in shamshan Ghat	9.95	9.95	7.2	7.2	2.75	in- progress
65	MC Sohna	Sohna	Ward-9	Construction of Hall, sheds and interlocking tiles in Shamshan Ghat Jakhopur Village	9.9	9.9	9.27	9.27	0.63	in- progress
66	MC Sohna	Sohna	Ward-13	Construction of B/Wall and road near Govt. Vaternary Hospital	5	5	3.04	3.04	1.96	in- progress
67	MC Sohna	Sohna	Ward-19	Construction of Bus Q Shelter at Chill Point on NH-248A	9.5	9.5			9.5	
68	MC Sohna	Sohna	Ward-19	Const. of 4 Toliets for Male & Female in Govt. Hospital	2.4	2.4			2.4	
69	MC Sohna	Sohna	Ward-12	Construction of Toliets, gate and interlocking toles in Govt Primary School	8	8			8	
70	MC Sohna	Sohna	Ward-7	Construction of Two Nos. Toilets in Govt. School, Lakhuwas	5	5			5	
71	MC Sohna	Sohna	Ward-18	Beautification of Ambedkar Park	7.88	7.88			7.88	

72	MC F.Nagar	B.Pur	W.N-11	Const. of B/Wall , Tin Shed in Balmiki Shamshan Ghat	15	15				15	
73	MC F.Nagar	B.Pur	W.N-11	Completion of works Baricating of dumping station	5	5	4.95	4.95	0.05	Comp.	
74	MC F.Nagar	B.Pur	W.N-2/13	Completion of work Rain water Harvesting System at Veterinary Hospital	0.1	0.1	0.07	0.07	0.03	in-progrss	
75	MC F.Nagar	B.Pur	W.N-2/13	Completion of work of Training / Meeting Hall for Farmers at Veterinary Hospital	12	12	7.82	7.82	4.18	in-progrss	
76	MC F.Nagar	B.Pur	W.N-13	Completion of interlocking tiles in Civil Hospitals	0.83	0.83	0.83	0.83	0	Comp.	
77	MC F.Nagar	B.Pur	W.N-09	Completion of stage & Misc. Civil work in Govt. Girls School premises	1.55	1.55	1.55	1.55	0	Comp.	
78	MC F.Nagar	B.Pur		Completion of ramp & drain in SC wards	0.8	0.8	0.71	0.71	0.09	Comp.	
79	MC H.Mandi	Pataudi	W.No-12	Completion of balance work of Construction of street & drain	5.4	5.4			5.4		
80	MC H.Mandi	Pataudi	W.No-13	Completion of balance work of Construction of street & drain	2.99	2.99			2.99		
81	MC H.Mandi	Pataudi		Completion of balance work of Construction of Open Air Theatre on Govt. College Jatauli	13.75	13.75			13.75		
82	MC H.Mandi	Pataudi	W.N0-6	Construction of Rain Water Harvesting System, footpath & P/F interlocking tiles in govt. Middle School	2	2			2		
83	MC H.Mandi	Pataudi		Providing & Fixing of direction /Signage Board at different places in MC H.Mandi	3	3			3		
84	MC H.Mandi	Pataudi	W.No-12	Beautification of Chitrakund Pond	9.5	9.5			9.5		
85	MC H.Mandi	Pataudi	W.No-2	Construction of street from H/o Shiv , H/o Tejpal Vakeel to H/o Surender Lal Yadav upto Rampur road & from H/o Rattan Thakar to H/o Balram Tali & from H/o Sanjay Sharma to H/o Murti Sharma	7.11	7.11			7.11		
				Total	477.9	477.9	106.8	106.84	371.06		

Sohna	Cement	275956
F.Nagar	Cement	70758
	Total	346714